SCHOOL	Scope of Works	Value	Contractor	% PROGRESS W/E					START DATE	END DATE	Team	Responsible Officer	RAG	Notes: All AMBER or RED indicators must be
				06-Jul 13-Jul	20-Jul 27-Jul	03-Aug	10-Aug	17-Aug			Principal	Officer	STATUS	identified and remedial action & outcome noted.
NURSERY SCHOOLS						037.08	10 / 100							
Addiewell Nursery	Replacement Heating	£15,000	TBC								ARM	NS	А	Awaiting confirmation elec supply is adequate
East Calder Nursery	Replacement vinyl in new nursery	£10,000	JB Bennett						02-Jul	17-Aug	AGR	DPR	G	Snagging works in Defects Liability Period (not charged)
Hopefield Nursery	Internal works - removal of timber screen, new shoe boxes.	£4,000	Building Services						09-Jul	17-Aug	AGR	LB	G	
Winchburgh Nursery	Conversion of existing nursery back to classrooms	£40,000	Hatrick Bruce						02-Jul	17-Aug	AGR	PLT	G	Part of larger contract
PRIMARY SCHOOLS														
Addiewell/St Thomas	Render work	£3,000	Building Services						02-Jul	16-Aug	DH	JOB	G	No confirmed timescale provided, may be completed before or after summer holidays.
Armadale PS	Asbestos remediation - Classroom	£400	Rhodar						16-Jul	16-Aug	LMCG	SS	G	
Armadale PS	Boiler Upgrade	£50,000	Combserve						18-Jul	26-Jul	ARM	CN	G	
Armadale PS	Chimney Repairs	£5,000	TBC								ARM	CN	Α	Awaiting listed building consent.
Balbardie PS	Asbestos Remediation boiler/plant area	£7,500	Rhodar						08-Aug	14-Aug	LMCG	SS	G	
Balbardie PS	Relocate IT Cabinet	£15,000	TT Testing						02-Jul	08-Jul	AGR	GR	G	
Balbardie PS	New Entrance	£80,000	Gordon Guthrie						09-Jul	30-Oct	AGR	GR	G	Will extend beyond summer holidays
Bankton PS	Classroom Partitions	£5,000	TBC								AGR	AC	Α	Awaiting quotes
Blackburn PS	Upgrade Dining Hall Electrics	£2,000	TT Testing						02-Jul	17-Aug	ARM	NS	G	
Blackridge PS	LED Lighting Upgrade	£25,000	RB Grant						02-Jul	17-Aug	ARM	AJH	G	
Blackridge PS	Boundary fence replacement	£5,000	Ross						03-Jul	30-Jul	DH	TR	G	
Boghall PS	Nursery / Fire Stair extensions snagging works	£5,000	Ashwood Scotland						02-Jul	17-Aug	AGR	KS	G	Snagging works in Defects Liability Period
Carmondean PS	Hall Extension - Snagging works	£5,000	Esh Border						02-Jul	17-Aug	AGR	RS	G	Snagging works in Defects Liability Period
Croftmalloch PS	Various asbestos remediation work to ceilings and ceiling voids	TBC	TBC						02-Jul	10-Aug	LMCG	AMCG	Α	Procurement in progress.
Croftmalloch PS	Boiler Upgrade	£50,000	Combserve						26-Jul	05-Aug	ARM	CN	G	
Deans PS	Upgrade Nursery Kitchen	£16,000	Building Services						03-Jul	03-Aug	DH	KH	G	
Deans PS	External play area/Fencing	£5,000	Ross						03-Jul	03-Aug	DH	KH	- G	
Dechmont PS	Toilet Upgrade	£50,000	TBC							22 1128	AGR	AK	A	Awaiting Building Warrant
East Calder PS	Plant areas asbestos encapsulation/remediation	£10,000	Rhodar						23-Jul	30-Jul	LMCG	SS	G	
East Calder PS	Boundary Wall Replacement	£25,000	Ross						02-Jul	18-Aug	DH	IS	Α	Agreement/notification of owner occupiers
East Calder PS	Various works to kitchen; new door & smart board (SF)	£5,000	WLC						02-Jul	18-Aug	DH	IS	А	Awaiting asbestos survey
Fallahill PS	Replacement Lift	£15,000	TBC								ARM	SG	A	Awaiting quotes
Howden St Andrews PS	Asbestos removal - ceiling replacement	£17,082	Rhodar						03-Jul	22-Jul	LMCG	AMCG	G	
Howden St Andrews PS	Ceiling Replacement	£40,000	Carter Ceilings						02-Jul	17-Aug	AGR	GR	G	
Knightsridge PS	Courtyard slabs	£4,500	Building Services						03-Jul	03-Aug	DH	КН	G	
Knightsridge PS	LED Lighting Upgrade	£25,000	RB Grant						02-Jul	17-Aug	ARM	AJH	G	
Knightsridge PS	Boiler Upgrade	£50,000	Combserve						26-Jul	02-Aug	ARM	CN	G	
Letham PS	Asbestos removal - FSRA support	TBC	TBC								LMCG	AMCG	Α	Analysing results of enabling survey
Letham PS	FSRA Corridor Doors	£20,000	TBC								AGR	GR	Α	Review of scope dependent on Asbestos analysis
Mid Calder PS	Roofing work	£30,000	Saltire						03-Jul	18-Aug	DH	IS	G	
Murrayfield PS	Asbestos remediation - boiler room	£9,000	Rhodar						31-Jul	07-Aug	LMCG	SS	G	
Our Lady of Lourdes PS	Asbestos removal - toilet upgrade	ТВС	Clarkes						02-Jul	18-Aug	LMCG	AMCG	G	
Our Lady of Lourdes PS	Basement Tanking	£10,000	TBC						02-Jul	17-Aug	AGR	GR	G	
Our Lady of Lourdes PS	Toilet Upgrade	£100,000	Warrington						02-Jul	17-Aug	AGR	DG	G	
Parkhead PS	Wall Repairs	£5,000	TBC								AGR	AC	Α	Awaiting quotes
Parkhead PS	FSRA Corridor Doors	£10,000	Response						02-Jul	17-Aug	AGR	GR	G	
Peel PS	Hall Extension - Snagging works	£5,000	Esh Border						02-Jul	17-Aug	AGR	RS	G	Snagging works in Defects Liability Period
St Anthonys PS	Toilet Upgrade	£90,000	Hatrick Bruce						02-Jul	17-Aug	AGR	AK	G	
St Columba RC PS	Kitchen upgrade	£30,000	TBC/Scomac						03-Jul	03-Aug	DH	TR	G	
St John Ogilvie PS	Boiler Upgrade Ashestes remediation, water tower	£50,000	Combserve						05-Jul	17-Jul	ARM	CN	G	
St Marys Primary School Bathgate	Asbestos remediation - water tower	£15,000	TBC						02-Jul	10-Aug	LMCG	SS	G	
St Marys PS Polbeth	FSRA Cross Corridor Doors	£10,000	Response						02-Jul	17-Aug	AGR	GR	G	
Stoneyburn PS	Asbestos removal - toilet upgrade	TBC	TBC						02-Jul	18-Aug	LMCG	AMCG	G	
Stoneyburn PS	Toilet Upgrade	£165,000	Gordon Guthrie						02-Jul	17-Aug	AGR	AK	G	
Stoneyburn PS	Boundary fence replacement	£19,000	Ross						07-Jul	30-Jul	DH	JOB	G	
Southdale PS	Fitting out of 2 classrooms	£50,000	Ogilvie Construction						02-Jul	13-Jul	AGR	PLT	G	Part of larger contract

SCHOOL	Scope of Works	Value	Contractor		% PROGRES	S W/E		START DATE	END DATE	Team	Responsible	RAG	Notes: All AMBER or RED indicators must be
				06-Jul 13-Jul 20-Jul 27-Jul 03-Aug						Principal	Officer	STATUS	identified and remedial action & outcome
T	A de cata a constant de consta	64.4.005	Ch - mi	06-Jul 13-Jul	20-Jul 27-Jul	03-Aug	10-Aug	J ₁	22 1	11466	A N 4 C C	-	noted.
Toronto PS	Asbestos removal above ceilings - ceiling replacement	£14,995	Chamic					02-Jul	22-Jul	LMCG	AMCG	G	
Toronto PS	Ceiling Replacement	£40,000	Carter Ceiling					02-Jul	17-Aug	AGR	GR	G	
Toronto PS	Main doors upgrade	£6,250	Taymore					02-Jul	18-Aug	DH	JOB	G	
Torphichen PS	Extension - Snagging works	£5,000	Hadden Construction					02-Jul	17-Aug	AGR	DPR	G	Snagging works in Defects Liability Period
Torphichen PS	Zoning Conrtols	£5,000	Combserve							ARM	SG	Α	Awaiting quotes
Uphall PS	FSRA Stairwell Upgrade	£50,000	Gordon Guthrie					02-Jul	17-Aug	AGR	AK	G	
Williamston PS	Expand Fence (SF)	£1,500	Ross					03-Jul	18-Aug	DH	JOB	G	
Williamston PS	Replace windows	£6,000	Response					03-Jul	18-Aug	DH	JOB	G	
SECONDARY SCHOOLS													
James Young High	Cross corridor doors	£40,000	Response					02-Jul	18-Aug	DH	IS	G	Work may extend beyond Summer holidays. No
													impact on operation of school.
James Young High	Roller shutter door replacement	£1,000	Taymore					02-Jul	18-Aug	DH	IS	G	
Linlithgow Academy	Science Labs Phase 3	£175,000	Hatrick Bruce					02-Jul	17-Aug	AGR	AK	G	
Linlithgow Academy	Relocate kitchen sockets	£2,500	TT Testing					02-Jul	17-Aug	ARM	NS	G	
St Kentigerns Academy	Various Asbestos remediation works	£15,000	TBC					16-Jul	18-Aug	LMCG	SS	G	
St Kentigerns Academy	Dishwasher replacement	£20,000	TBC					03-Jul	18-Aug	DH	GL	А	May be defered until October
St Kentigerns Academy	Roof Leak Investigation	£2,000	Summers Inman					02-Jul	17-Aug	AGR	AC	G	
St Margarets Academy	Electrical Upgrade	£20,000	TT Testing					16-Jul	20-Jul	ARM	AJH	G	
Whitburn Academy Annexe	Asbestos removal - 01/001	£1,200	Rhodar					15-Aug	15-Aug	LMCG	SS	G	
ASN SCHOOLS													
Beatlie School Campus	Fencing/path & play equip	£8,000	Ross					03-Jul	18-Aug	DH	IS	G	
Beatlie School Campus	Changing area toilet refurb	£1,500	Building Services					02-Jul	18-Aug	DH	IS	G	
Ogilvie Campus	Potential SI works		TBC						<u> </u>	AGR	KS	Α	Work not yet tendered
NON SCHOOL PROPERTIES													
Bellsquarry CC	Accessibility Works	£50,000	TBC							AGR	DG	А	Awaiting Building Warrant
Armadale Partnership Centre	Nursery extension and internal refurb	£75,000	Ashwood Scotland					02-Jul	31-Aug	AGR	PLT	G	Part of ongoing larger contract works
TOTAL		£1,747,427											